

CAAC Design and Construction Update

4-21-2022





2022 Projects

New Buildings & Additions





Marshdale ES - Replacement HCM – GC GH Phipps









D'Evelyn – 8 CR Addition HCM – GC Himmelman






Evergreen MS Efficiency & Future Ready Construction AMD – Haselden





Evergreen HS
Efficiency Future Ready
DLR – CMGC JHL



Powderhorn ES - Addition Hollis & Miller – Himmelman





Prospect Valley ES - Replacement MOA – GH Phipps



Jeffco Open - Addition HCM - Bassett





Ralston Valley HS - Addition EUA - Himmelman






Standley Lake HS - Addition Cannon – FCI Constructors



JeffcoNET Henkels & McCoy - Design Build

Construction



Project Information

Project Start – April 29, 2020

Total Miles of conduit to be bored – 119

Miles installed – 71 (60%) (Red)

Fiber placed at 99 schools (MDF to Street) Complete remainder end of April

12 crews working primarily on the North Ring



2022 37 - Efficiency Future Ready & DW projects



DW – Roofing Pennington ES Roof Tech – Grabau





DW – Roofing - Construction

Campbell ES (Grabau), Fairmount ES (FR), S Lakewood ES (DC), Summit Ridge MS (UM), & Pennington ES (Grabau)

SR+DK



S Lakewood

Fairmount



Completed Programme Complete C


Campbell



Summit Ridge

DW Mechanical 2022 Campbell ES, Little ES & Van Arsdale ES

Columbine Engineering - US Engineering




Efficiency Future Ready Golden HS

Construction

H&M – Singletrack




Efficiency Future Ready Mitchell ES



Efficiency Future Ready Elk Creek ES


Construction

BVH - SCS



Efficiency Future Ready West Jefferson ES

BVH - Bryan






Efficiency Future Ready Emory ES

Construction

Treanor HL- Crossland








Efficiency Future Ready Red Rocks ES


Treanor HL- Crossland





Efficiency Future Ready Lakewood HS


HCM - AD Miller





Efficiency Future Ready Longview HS


Mellin & Associates – Singletrack






Efficiency Future Ready Shelton ES

Mellin & Associates - Himmelman





Efficiency Future Ready Windy Peak OEL



34 119 SF

MECH 40 266 SF

Efficiency Future Ready Mount Evans OEL

CAAC - Vote Required

HCM - GH Phipps






0000

Efficiency Future Ready Stevens ES


AMD - PG Arnold





Efficiency Future Ready Thomson ES


AMD - Bryan






DW Paving 2022 JVA – Colorado Designscapes Thomson ES Schools 3rd priority [Sproce cost [Sproce cost] [Sproce cost [Sproce cost [Sproce cost] [Sproce cost [Sproce cost [Sproce cost] [Sproce cost [Sproce cost [Sproce cost [Sproce cost] [Sproce cost [Sproce

Construction










priority, approx cost \$42,315 and includes ADA accessible walk



Efficiency Future Ready Stony Creek ES


Jordin - Calahan





Efficiency Future Ready Bear Creek HS

MOA - Crossland





Efficiency Future Ready Warder ES

RB+B - Golden Triangle





Efficiency Future Ready Warren Tech North


LOA - Golden Triangle





Efficiency Future Ready Arvada West HS

LOA - Golden Triangle






DW – Flooring I
Dear Creek MS, Falcon Bluffs MS,
Summit Ridge MS, Peiffer ES,
Governor's Ranch ES, Mt Carbon ES,
Rooney Ranch ES
AMD – PG Arnold - SCS (3 Gym Floors)





Governor's Ranch ES


DW - Flooring II Glennon Heights ES, Little ES, Parr ES Pennington ES, S Lakewood ES Swanson ES, Van Arsdale ES



DW Playgrounds II 2022 Lime Green – T2



Campbell ES





Fairmount ES






DW Playgrounds I 2022 Design Concepts – Arrow J










Efficiency Future Ready Bergen Valley ES

EUA - Interlock







Efficiency Future Ready Slater ES

Construction

Eidos - Bryan






1/4" = 1'-0"



Efficiency Future Ready North Arvada MS


Eidos - Bryan





Efficiency Future Ready North Arvada MS


Columbine Engineering – JCOR





Efficiency Future Ready Peck ES


Larson Incitti - AD Miller





Efficiency Future Ready Secrest ES


Larson Incitti – AD Miller





Efficiency Future Ready Creighton MS


Larson Incitti – AD Miller





DW LED 2022 Ackerman – CMGC McKinstry

Construction Documents



- 1. Brady
- 2. Bradford North
- 3. Bradford South
- 4. Ute Meadows ES
- 5. Leawood ES
- 6. Normandy ES
- 7. Rooney Ranch ES
- 8. Creighton MS
- 9. Moore MS
- 10. Mandalay MS
- 11. Deer Creek MS
- 12. Lawrence
- 13. Weber ES
- 14. Meiklejohn
- 15. West Woods
- 16. Chatfield HS
- 17. Dakota Ridge HS





Security Glass Installation

11 - Schools

Swanson 90% Glennon Heights

Arvada West S Lakewood 5/1

Campbell Little 75%

Fairmount Parr - Complete

Bear Creek K8 Pennington

Summit Ridge 5/1





Clarification of Last Month Vote

-Colorovy ES

Arvada West HS

Warren Tech North

Warder ES

Construction

Construction

Construction

Exceeds
Budget by
Over
\$500,000

Exceeds
Budget by
Over
\$500,000

Exceeds
Budget by
Over
\$500,000

Secure entry \$382,700

Secure entry \$291,700

Secure entry \$391,200

BOE 4/7/22

BOE 4/7/22

BOE 4/7/22




Re-Allocation of Bond Scope Funding from (14 kitchens) Food & Nutrition Services

	Location	Bond Funding relocated to	Reason for Fund Relocation
1	Allendale	To Green mountain	Facility Closed
2	Bergan Meadow	To Wilmore Davis	Cannot be feasibly modified
3	Coal Creek	Partial to To Wilmore Davis Partial to To Westgate	Cannot be feasibly modified
4	Colorow	To Slater	Relocated to a higher utilized facility
5	Coronado	To Green mountain	Cannot be feasibly modified
6	Deer Creek	To Westgate	Cannot be feasibly modified
7	Governors Ranch	To NAMS	Cannot be feasibly modified
8	Kendelvue	To NAMS	Cannot be feasibly modified
9	Little	Partial To NAMS Partial to To Westgate	Cannot be feasibly modified
10	Mandalay	To Warder	Cannot be feasibly modified
11	Moore	To Westgate	Cannot be feasibly modified
12	Parmalee	To Green mountain	Solution not acceptable due to mountain climate
13	Red Rocks	To Westgate	Red Rocks - Kitchen addition in future plans
14	Weber	Partial to To Westgate Partial stays at Weber	Grant Funding provide most of the needed funding



Efficiency Future Ready Wilmore Davis ES

Eidos - Mark Young



Construction Budget

\$838,372

BOE Approved Contract \$1,171,389

> Kitchen Alt \$183,370


\$1,354,759

\$516,387 **Over Budget**



Efficiency Future Ready Westgate ES

Treanor HL- AD Miller



Construction Budget

\$746,094

BOE Approved Contract \$1,121,975

> Kitchen Alt \$230,755


\$1,352,730

\$606,636 Over Budget



Efficiency Future Ready Green Mountain ES

AMD - PG Arnold



Construction Budget

\$435,090

BOE Approved Contract \$724,000

+

Kitchen Alt \$240,000

=

\$964,000

\$528,910 Over Budget



Scale: 1/4" = 1'-0"



Kitchen Budget Increase Implications

Wilmore Davis ES

Westgate ES

Green Mountain ES

Construction Budget

\$838,372

BOE Approved Contract \$1,171,389

> Kitchen Alt \$183,370

\$1,354,759

\$516,387 **Over Budget**

Construction **Budget**

\$746,094

BOE Approved Contract \$1,121,975

> Kitchen Alt \$230,755

\$1,352,730

\$606,636 **Over Budget**

Construction **Budget**

\$435,090

BOE Approved Contract \$724,000

> Kitchen Alt \$240,000

\$964,000

\$528,910 **Over Budget**



2023 35 - Efficiency Future Ready & DW projects



Efficiency Future Ready Wheat Ridge HS

Design
Development
Bid October

Eidos - TBD



2023 New Efficiency Future Ready & DW Projects

_		
Location	Schec	Description
UTE Meadows	9/1/2022	Late Summer Re-Bid Efficiency & Future Ready
Blue Heron	9/1/2022	Late Summer Re-Bid Efficiency & Future Ready
Mortensen	9/1/2022	Late Summer Re-Bid Efficiency & Future Ready
Shaffer	9/1/2022	Late Summer Re-Bid Efficiency & Future Ready
DW FA Upgrade	9/1/2022	FA Upgrade required by Fire Department - Pomona, D'Evelyn, Lakewood HS
HOLD - DW LED	9/1/2022	UTE Meadows, Blue Heron, Mortensen, Shaffer, Bergen Valley
Swanson	9/1/2022	Efficiency & Future Ready
Van Arsdale	9/1/2022	Efficiency & Future Ready
Oberon	9/1/2022	Efficiency & Future Ready
Governors Ranch	9/1/2022	Efficiency & Future Ready
Bear Creek K-8	9/1/2022	Efficiency & Future Ready
Falcon Bluffs MS	9/1/2022	Efficiency & Future Ready
Pennington ES	9/1/2022	Add one section of roof to raise mech unit
Campbell	9/1/2022	Efficiency & Future Ready
Molholm	9/1/2022	Efficiency & Future Ready
Fairmount Mechanical	9/1/2022	Late Summer Re-Bid 2022 HVAC Project
DW Mechanical 2023	9/1/2022	Westwoods \$1,174,950 Bradford South \$1,304,100 Sobesky (old stevens) \$777,000 boiler priority may be
Glennon Heights	9/1/2022	Efficiency & Future Ready
Edgewater	9/1/2022	Efficiency & Future Ready
Ken Caryl	9/1/2022	Efficiency & Future Ready -

Location	Schec	Description
Little	9/1/2022	Efficiency & Future Ready
Parr	9/1/2022	Efficiency & Future Ready
S Lakewood	9/1/2022	Efficiency & Future Ready - 2 air handlers are shot - not in scope
Connections	9/1/2022	Efficiency & Future Ready
Coal Creek K8	9/1/2022	Efficiency & Future Ready
Warren Tech Central	9/1/2022	Efficiency & Future Ready -
Deer Creek/ Mandalay / Moore MS	9/1/2022	Late Summer Bid Efficiency & Future Ready
Kendallvue	9/1/2022	Efficiency & Future Ready
Mt Carbon	9/1/2022	Efficiency & Future Ready
Peiffer	9/1/2022	Efficiency & Future Ready
Summit Ridge	9/1/2022	Efficiency & Future Ready
Drake Middle	9/1/2022	Efficiency & Future Ready
Bergen Meadow	9/1/2022	Efficiency & Future Ready
Dunstan MS	9/1/2022	Efficiency & Future Ready



Next Meeting 5/19/22

